

		Saskatchewan Hospital North Battleford Design & Tendering Schedule																																																			
		2015												2016												2017												2018												2019			
Activity ID	Activity Name	Original Duration	Start	Finish	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M		
SHNB Project Schedule		700	10-Sep-15	16-Jul-18																																																	
Administrative Activities		700	10-Sep-15	16-Jul-18																																																	
Technical Design Review		39	16-Sep-15	10-Nov-15																																																	
TP8 - FFE / Specialties		39	16-Sep-15	10-Nov-15																																																	
TUC-TP8-1000	Draft Material Submittal	0		16-Sep-15																																																	
TUC-TP8-1010	Technical Design Meetings	5	23-Sep-15	29-Sep-15																																																	
TUC-TP8-1020	Informal Review Comments Period	30	30-Sep-15	10-Nov-15																																																	
Tender Packages		30	19-Sep-16	31-Oct-16																																																	
TP8 - FFE / Specialties		30	19-Sep-16	31-Oct-16																																																	
TP8-1000	Issue Tender Package	0	19-Sep-16																																																		
TP8-1010	Pricing / Questions / Addendum Period	20	19-Sep-16	17-Oct-16																																																	
TP8-1020	Selection Period / Document Preparation	10	18-Oct-16	31-Oct-16																																																	
TP8-1030	Subcontract Award	0		31-Oct-16																																																	
Equipment		700	10-Sep-15	16-Jul-18																																																	
EQ-1010	Formation of Equipment Committee	0	10-Sep-15																																																		
EQ-1020	Equipment Committee Schedule Selection (Cat 1,2,3)	120	17-Sep-15	21-Mar-16																																																	
EQ-1000	Procurement of Storage Space	152	14-Feb-18	16-Jul-18																																																	
Category 1 / 1E		100	20-Feb-18	12-Jul-18																																																	
EQ-Cat1-1000	Delivery to Storage Space	0		20-Feb-18																																																	
EQ-Cat1-1010	Storage Period	100	20-Feb-18	12-Jul-18																																																	
EQ-Cat1-1020	Building Ready for Install	0	11-Jun-18																																																		
Category 2		77	20-Feb-18	11-Jun-18																																																	
EQ-Cat2-1000	Delivery to Storage Space	0		20-Feb-18																																																	
EQ-Cat2-1010	Storage Period	75	20-Feb-18	06-Jun-18																																																	
EQ-Cat2-1020	Delivery to Site	0		08-Jun-18																																																	
EQ-Cat2-1030	Setup / Installation / Commissioning	0	11-Jun-18																																																		
Category 3		121	22-Sep-16	20-Mar-17																																																	
EQ-Cat3-1000	Issue Tender Package	0	22-Sep-16																																																		
EQ-Cat3-1010	Pricing / Questions / Addendum Period	20	22-Sep-16	20-Oct-16																																																	
EQ-Cat3-1020	Selection Period	10	21-Oct-16	03-Nov-16																																																	
EQ-Cat3-1030	Subcontract Award	0		03-Nov-16																																																	
EQ-Cat3-1040	Shop Drawings & Approval	30	04-Nov-16	16-Dec-16																																																	
EQ-Cat3-1050	Delivery to Site	0	17-Mar-17																																																		
EQ-Cat3-1060	Setup / Installation / Commissioning Begins	0	20-Mar-17																																																		